
SCHOOL CONSTRUCTION CONSULTANTS, INC.

Construction Consultation and Management for Educational Facilities

February 18, 2020

Meeting Minutes:

SCC:

1. Status of ground face block; Stalco to contact Giaquinto for a delivery date.
2. Schedule of roof joist & decking; End of February.
3. Schedule of the south stairs; SNZ has issues with steel, will RFI JAG
4. SNZ has a RFI into JAG for the pour stops at the radius east entrance.
5. Second floor decks scheduled to be poured tomorrow 2/19/20, going to have heaters and fire watch for 24 hours. The deck to be completely covered with insulating blankets until Monday 2/24/20.
6. Stalco to install block and decking at the floor opening to the basement in the storage room by Wednesday 2/19/20.

Stalco:

1. Hand out 2 week look ahead schedule, see attached schedule.
2. Mason to cut in (2) beam pockets at the locker room and install beam.

Ambrosio:

1. Hand out 2 week look ahead schedule, see attached schedule.
2. Installing the roof drains for the (2) green roofs today.
3. Evolution has hits with electric in the basement, pull box in the basement stairs.
4. Ambrosio has issues with MC pipe hangers with roof drain piping.

Central Air:


1. Schedule to increase duct work manpower next week after slabs are poured.

Bridgehampton UFSD (2016 Bond, CIP) Two-Week Look Ahead


Period beginning 2/17/2020

Week One	
Field Supervisor:	M. Marchese
Monday : 2/17/2020	Pour concrete bridging beams and prep deck for concrete. Install angles at south canopy. Install remaining steel at entrance to fitness center and complete decking. Laminate 4 window openings in the existing school, tape and spackle.
Tuesday : 2/18/2020	Continue masonry work at the locker room pier. Infill the top of interior walls with block to deck. Temp protection at 1st floor windows. Cut pockets and set beam at lockerroom roof. Delivery of light stanchion and heaters for slab pour.
Wednesday : 2/19/2020	Pour concrete at 2nd floor deck areas 6 and 7. Continue masonry work. block and brick at locker-room.
Thursday : 2/20/2020	Continue masonry.
Friday : 2/21/2020	Continue masonry.
Saturday : 2/22/2020	No work scheduled at present time. Subject to change.
Sunday : 2/23/2020	No work scheduled at present time.

Week Two	
Monday : 2/24/2020	Layout of 2nd floor masonry partitions. Clean up of concrete blankets and dunnage. Begin framing 1st floor offices.
Tuesday : 2/25/2020	Continue masonry partition 2nd floor. Continue framing 1st floor drywall partitions.
Wednesday : 2/26/2020	Continue masonry partition 2nd floor. Continue framing 1st floor drywall partitions.
Thursday : 2/27/2020	Continue masonry partition 2nd floor. Continue framing 1st floor drywall partitions.
Friday :	Continue masonry partition 2nd floor.



Bridgehampton UFSD (2016 Bond, CIP) Two-Week Look Ahead



2/28/2020	Continue framing 1st floor drywall partitions.
Saturday : 2/29/2020	No work scheduled at present time.
Sunday : 3/1/2020	No work scheduled at present time.

Monday 3/2/2020	Continue masonry partition 2nd floor
Tuesday 3/3/2020	Continue framing 1st floor drywall partitions
Wednesday 3/4/2020	Continue framing 1st floor drywall partitions
Thursday 3/5/2020	Continue framing 1st floor drywall partitions
Friday 3/6/2020	Continue framing 1st floor drywall partitions
Saturday 3/7/2020	No work scheduled at present time.
Sunday 3/8/2020	No work scheduled at present time.
Monday 3/9/2020	Layout of 2nd floor masonry partitions
Tuesday 3/10/2020	Clean up of concrete blocks and things
Wednesday 3/11/2020	Begin framing 1st floor offices
Thursday 3/12/2020	Continue framing 1st floor drywall partitions
Friday 3/13/2020	Continue masonry partition 2nd floor
Saturday 3/14/2020	Continue framing 1st floor drywall partitions
Sunday 3/15/2020	No work scheduled at present time.
Monday 3/16/2020	Continue masonry partition 2nd floor
Tuesday 3/17/2020	Continue framing 1st floor drywall partitions
Wednesday 3/18/2020	Continue framing 1st floor drywall partitions
Thursday 3/19/2020	Continue framing 1st floor drywall partitions
Friday 3/20/2020	Continue masonry partition 2nd floor

TWO WEEK LOOK AHEAD

AMBROSIO & COMPANY

Job Name

Bridgehampton

Week: Beginning 1,

2/16/2020

2/17/2020

2/18/2020

2/19/2020

2/20/2020

2/21/2020

2/22/2020

No work

Continue plumbing roughing and welding in basement

Continue plumbing roughing and welding in basement. Start installing roof drains on green roof.

Continue plumbing roughing and installing roof drains

Continue plumbing roughing and roof drain install

No work

2/24/2020

2/25/2020

2/26/2020

2/27/2020

2/28/2020

2/29/2020

No work

Continue following other trades


Continue following other trades

Continue following other trades

Continue following other trades

No work

Set plumbing sleeves for second floor bathroom when decking is complete



School Construction Consultants, Inc.
Construction Management & Consulting Services

SIGN IN SHEET

Bridgehampton Union Free School District

Meeting #31

February 18, 2020

Name	Initials	Company	Phone	Fax	Cell/24hr #	Email
Robert Hauser		BUFSD	631-998-1342		631-987-4897	rhauser@bridgehampton.k12.ny.us
Melisa Stiles		BUFSD	631-998-1342		631-553-5496	mstiles@bridgehampton.k12.ny.us
John M. Grillo		JAG Architect	631-476-2161		516-807-0224	jmgrillo@jagarchitect.com
Ryan Thomas		JAG Architect	631-476-2161		516-807-0225	rthomas@jagarchitect.com
Robert Callendo		SCC	631-567-0200		347-682-7276	rc@sc-cm.com
Chuck Quinn		SCC	631-567-0200		516-870-2722	cq@sc-cm.com
Joe Serpe		Stalco Construction	631-254-6767	631-254-8015	631-484-4406	joes@stalcoconstruction.com
James Schuchman		Stalco Construction	631-254-6767	631-254-8015	516-225-7211	jschuchman@stalcoconstruction.com
Michael Marchese		Stalco Construction	631-254-6767	631-254-8015	631-484-7064	marchese@stalcoconstruction.com
Alec Mosleh		Central Air Heating & Cooling	212-300-5563	516-801-2638	212-300-5563	centralaircorp@gmail.com
Glen Chandler		Ambrosio Plumbing	631-737-6796		516-903-6152	glen2221@yahoo.com
George Dhaim		Palace Electric	516-781-3500		516-315-0477	gdhaim@palaceelectrical.com
John Daniels		BUFSD	631-998-1342		516-909-7106	jdaniels@bridgehampton.k12.ny.us
Tammy Cavanaugh		BUFSD	631-998-1342			tcavanaugh@bridgehampton.k12.ny.us
Sean Sharp		BUFSD				ssharp@bridgehampton.k12.ny.us
Bill Bihn		Palace Electric	516-781-3500		516-315-0481	bbihn@palaceelectrical.com
Walter Welch		Palace Electric	516-781-3500		516-399-8185	wwelch@palaceelectrical.com
Kevin Strebel		Stalco Construction	631-254-6767	631-254-8015	631-963-8722	kstrebel@stalcoconstruction.com
John P. P. P. P. P.						